Test Report
Liquid and Plastic Limit by Cone Apparatus

Project Name	PACKAGE 5(1) Improvements of Road Adjecent to Yelahanka Lake From Kenchanahalli to Chowdeshwari temple in Ward No.2. 2)Improvements and Asplating to New post office Main Road and cross roads in Ward no 01. 3)Improvements and Asplating to suggappa layout cross roads in ward No 01. 4)Improvements and Asplating to Shanimahathma swamy temple road and surabi layout 2nd Main and cross Roads in ward No 01. 5)Asplating to Balance Roads in A & B Sector of Yelahanka New Town in Ward No 04)
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-5/1/2017-
Mix Type	Wet Mix Macadam
Contractor	Sri. R.LOKESH
Test Method	Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	9
Date	1-Apr-2018

Sl No	Description	Unit	Liquid Limit	Plastic Limit
	Penetration	mm		
1	Container No	no		
2	Weight of container,(A)	gm		
3	Weight of container + wet soil, (B)	gm		
4	Weight of container + dry soil, (C)	gm	**Non Plastic**	**Non Plastic**
5	Weight of water, D=(B - C)	gm		
6	Weight of dry soil, E=(C - A)	gm		
7	Water Content, D/E x 100 (%)	gm		

Comments: <6 so Non Plastic

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report

Liquid and Plastic Limit by Cone Apparatus

Project Name	PACKAGE 5(1) Improvements of Road Adjecent to Yelahanka Lake From Kenchanahalli to Chowdeshwari temple in Ward No.2. 2)Improvements and Asplating to New post office Main Road and cross roads in Ward no 01. 3)Improvements and Asplating to suggappa layout cross roads in ward No 01. 4)Improvements and Asplating to Shanimahathma swamy temple road and surabi layout 2nd Main and cross Roads in ward No 01. 5)Asplating to Balance Roads in A & B Sector of Yelahanka New Town in Ward No 04)
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-5/1/2017-
Mix Type	Wet Mix Macadam
Contractor	Sri. R.LOKESH
Test Method	Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	10
Date	1-Apr-2018

Sl No	Description	Unit	Liquid Limit	Plastic Limit
	Penetration	mm		
1	Container No	no		
2	Weight of container,(A)	gm		
3	Weight of container + wet soil, (B)	gm		
4	Weight of container + dry soil, (C)	gm	**Non Plastic**	**Non Plastic**
5	Weight of water, D=(B - C)	gm		
6	Weight of dry soil, E=(C - A)	gm		
7	Water Content, D/E x 100 (%)	gm		

Comments: <6 so Non Plastic

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division,
Yelahanka Zone
Bangalore

Test Report
Liquid and Plastic Limit by Cone Apparatus

Project Name	PACKAGE 5(1) Improvements of Road Adjecent to Yelahanka Lake From Kenchanahalli to Chowdeshwari temple in Ward No.2. 2)Improvements and Asplating to New post office Main Road and cross roads in Ward no 01. 3)Improvements and Asplating to suggappa layout cross roads in ward No 01. 4)Improvements and Asplating to Shanimahathma swamy temple road and surabi layout 2nd Main and cross Roads in ward No 01. 5)Asplating to Balance Roads in A & B Sector of Yelahanka New Town in Ward No 04)
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-5/1/2017-
Mix Type	Wet Mix Macadam
Contractor	Sri. R.LOKESH
Test Method	Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	11
Date	1-Apr-2018

Sl No	Description	Unit	Liquid Limit	Plastic Limit
	Penetration	mm		
1	Container No	no		
2	Weight of container,(A)	gm		
3	Weight of container + wet soil, (B)	gm		
4	Weight of container + dry soil, (C)	gm	**Non Plastic**	**Non Plastic**
5	Weight of water, D=(B - C)	gm		
6	Weight of dry soil, E=(C - A)	gm		
7	Water Content, D/E x 100 (%)	gm		

Comments: <6 so Non Plastic

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Authorised Signature

Asst. Executive Enginee
Project Divisior
Yelahanka Zone
Bangalore

Test Report
Field Density Test by Sand Replacement Method

Project Name	PACKAGE 5(1) Improvements of Road Adjecent to Yelahanka Lake From Kenchanahalli to Chowdeshwari temple in Ward No.2. 2)Improvements and Asplating to New post office Main Road and cross roads in Ward no 01. 3)Improvements and Asplating to suggappa layout cross roads in ward No 01. 4)Improvements and Asplating to Shanimahathma swamy temple road and surabi layout 2nd Main and cross Roads in ward No 01. 5)Asplating to Balance Roads in A & B Sector of Yelahanka New Town in Ward No 04)
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-5/1/2017-2018
Mix Type	Wet Mix Macadam
Contractor	Sri. R.LOKESH
Test Method	IS: 2720 (Part - 16) 1963 & Specification for Road & Bridge Works,
Location	bay
Material	Wet Mix Macadam
Sample No	1
Date	4-Apr-2018

Test Hole No	**1**
MDD	2.24
OMC in %	3.2
Bulk Density Ys	1.392
Weight of Sand In cone W1 (gm)	1195
Weight Of Wet soil From Hole (W2)	4320
Wt Of Sand +Cylinder Before Pouring (W3)gm	17000
Wt Of Sand +Cylinder After Pouring (W4) gm	13175
Wt Of Sand In Hole: W5 = W3 - W4- W1 (gm)	2630
Volume of Hole: V= W5/ Ys	1889.37
Bulk Density Yb= W2/V (gm/cc)	2.29
Moisture Meter Reading (%)	1.59
Moisture Content : w (From Graph In %)	3.29
Dry Density Yd = Yb/(1+W/100)	2.21
Field Compaction(%)	98.82

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Authorised Signature

Asst. Executive Engineer
Project Division,
Yelahanka Zone
Bangalore

Test Report
Field Density Test by Sand Replacement Method

Project Name	PACKAGE 5(1) Improvements of Road Adjecent to Yelahanka Lake From Kenchanahalli to Chowdeshwari temple in Ward No.2. 2)Improvements and Asplating to New post office Main Road and cross roads in Ward no 01. 3)Improvements and Asplating to suggappa layout cross roads in ward No 01. 4)Improvements and Asplating to Shanimahathma swamy temple road and surabi layout 2nd Main and cross Roads in ward No 01. 5)Asplating to Balance Roads in A & B Sector of Yelahanka New Town in Ward No 04)
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-5/1/2017-2018
Mix Type	Wet Mix Macadam
Contractor	Sri. R.LOKESH
Test Method	IS: 2720 (Part - 16) 1963 & Specification for Road & Bridge Works,
Location	bay
Material	Wet Mix Macadam
Sample No	2
Date	4-Apr-2018

Test Hole No	**2**
MDD	2.24
OMC in %	3.20
Bulk Density Ys	1.39
Weight of Sand In cone W1 (gm)	1195.00
Weight Of Wet soil From Hole (W2)	4325.00
Wt Of Sand +Cylinder Before Pouring (W3)gm	17000.00
Wt Of Sand +Cylinder After Pouring (W4) gm	13170.00
Wt Of Sand In Hole: W5 = W3 - W4- W1 (gm)	2635.00
Volume of Hole: V= W5/ Ys	1892.96
Bulk Density Yb= W2/V (gm/cc)	2.28
Moisture Meter Reading (%)	1.59
Moisture Content : w (From Graph In %)	3.30
Dry Density Yd = Yb/(1+W/100)	2.21
Field Compaction(%)	98.74

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Field Density Test by Sand Replacement Method

Project Name	PACKAGE 5(1) Improvements of Road Adjecent to Yelahanka Lake From Kenchanahalli to Chowdeshwari temple in Ward No.2. 2)Improvements and Asplating to New post office Main Road and cross roads in Ward no 01. 3)Improvements and Asplating to suggappa layout cross roads in ward No 01. 4)Improvements and Asplating to Shanimahathma swamy temple road and surabi layout 2nd Main and cross Roads in ward No 01. 5)Asplating to Balance Roads in A & B Sector of Yelahanka New Town in Ward No 04)
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-5/1/2017-2018
Mix Type	Wet Mix Macadam
Contractor	Sri. R.LOKESH
Test Method	IS: 2720 (Part - 16) 1963 & Specification for Road & Bridge Works,
Location	bay
Material	Wet Mix Macadam
Sample No	3
Date	4-Apr-2018

Test Hole No	**3**
MDD	2.24
OMC in %	3.20
Bulk Density Ys	1.39
Weight of Sand In cone W1 (gm)	1195.00
Weight Of Wet soil From Hole (W2)	4430.00
Wt Of Sand +Cylinder Before Pouring (W3)gm	17000.00
Wt Of Sand +Cylinder After Pouring (W4) gm	13110.00
Wt Of Sand In Hole: W5 = W3 - W4- W1 (gm)	2695.00
Volume of Hole: V= W5/ Ys	1936.06
Bulk Density Yb= W2/V (gm/cc)	2.29
Moisture Meter Reading (%)	1.56
Moisture Content : w (From Graph In %)	3.32
Dry Density Yd = Yb/(1+W/100)	2.21
Field Compaction(%)	98.87

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Field Density Test by Sand Replacement Method

Project Name	PACKAGE 5(1) Improvements of Road Adjecent to Yelahanka Lake From Kenchanahalli to Chowdeshwari temple in Ward No.2. 2)Improvements and Asplating to New post office Main Road and cross roads in Ward no 01. 3)Improvements and Asplating to suggappa layout cross roads in ward No 01. 4)Improvements and Asplating to Shanimahathma swamy temple road and surabi layout 2nd Main and cross Roads in ward No 01. 5)Asplating to Balance Roads in A & B Sector of Yelahanka New Town in Ward No 04)
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-5/1/2017-2018
Mix Type	Wet Mix Macadam
Contractor	Sri. R.LOKESH
Test Method	IS: 2720 (Part - 16) 1963 & Specification for Road & Bridge Works,
Location	bay
Material	Wet Mix Macadam
Sample No	4
Date	4-Apr-2018

Test Hole No	**4**
MDD	2.24
OMC in %	3.20
Bulk Density Ys	1.39
Weight of Sand In cone W1 (gm)	1195.00
Weight Of Wet soil From Hole (W2)	4435.00
Wt Of Sand +Cylinder Before Pouring (W3)gm	17000.00
Wt Of Sand +Cylinder After Pouring (W4) gm	13115.00
Wt Of Sand In Hole: W5 = W3 - W4- W1 (gm)	2690.00
Volume of Hole: V= W5/ Ys	1932.47
Bulk Density Yb= W2/V (gm/cc)	2.29
Moisture Meter Reading (%)	1.54
Moisture Content : w (From Graph In %)	3.53
Dry Density Yd = Yb/(1+W/100)	2.22
Field Compaction(%)	98.96

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Field Density Test by Sand Replacement Method

Project Name	PACKAGE 5(1) Improvements of Road Adjecent to Yelahanka Lake From Kenchanahalli to Chowdeshwari temple in Ward No.2. 2)Improvements and Asplating to New post office Main Road and cross roads in Ward no 01. 3)Improvements and Asplating to suggappa layout cross roads in ward No 01. 4)Improvements and Asplating to Shanimahathma swamy temple road and surabi layout 2nd Main and cross Roads in ward No 01. 5)Asplating to Balance Roads in A & B Sector of Yelahanka New Town in Ward No 04)
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-5/1/2017-2018
Mix Type	Wet Mix Macadam
Contractor	Sri. R.LOKESH
Test Method	IS: 2720 (Part - 16) 1963 & Specification for Road & Bridge Works,
Location	bay
Material	Wet Mix Macadam
Sample No	5
Date	4-Apr-2018

Test Hole No	**5**
MDD	2.24
OMC in %	3.20
Bulk Density Ys	1.39
Weight of Sand In cone W1 (gm)	1195.00
Weight Of Wet soil From Hole (W2)	4325.00
Wt Of Sand +Cylinder Before Pouring (W3)gm	17000.00
Wt Of Sand +Cylinder After Pouring (W4) gm	13170.00
Wt Of Sand In Hole: W5 = W3 - W4- W1 (gm)	2635.00
Volume of Hole: V= W5/ Ys	1892.96
Bulk Density Yb= W2/V (gm/cc)	2.28
Moisture Meter Reading (%)	1.61
Moisture Content : w (From Graph In %)	3.30
Dry Density Yd = Yb/(1+W/100)	2.21
Field Compaction(%)	98.74

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Field Density Test by Sand Replacement Method

Project Name	PACKAGE 5(1) Improvements of Road Adjecent to Yelahanka Lake From Kenchanahalli to Chowdeshwari temple in Ward No.2. 2)Improvements and Asplating to New post office Main Road and cross roads in Ward no 01. 3)Improvements and Asplating to suggappa layout cross roads in ward No 01. 4)Improvements and Asplating to Shanimahathma swamy temple road and surabi layout 2nd Main and cross Roads in ward No 01. 5)Asplating to Balance Roads in A & B Sector of Yelahanka New Town in Ward No 04)
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-5/1/2017-2018
Mix Type	Wet Mix Macadam
Contractor	Sri. R.LOKESH
Test Method	IS: 2720 (Part - 16) 1963 & Specification for Road & Bridge Works,
Location	bay
Material	Coarse Aggregates
Sample No	6
Date	4-Apr-2018

Test Hole No	**6**
MDD	2.24
OMC in %	3.20
Bulk Density Ys	1.39
Weight of Sand In cone W1 (gm)	1195.00
Weight Of Wet soil From Hole (W2)	4330.00
Wt Of Sand +Cylinder Before Pouring (W3)gm	17000.00
Wt Of Sand +Cylinder After Pouring (W4) gm	13165.00
Wt Of Sand In Hole: W5 = W3 - W4- W1 (gm)	2640.00
Volume of Hole: V= W5/ Ys	1896.55
Bulk Density Yb= W2/V (gm/cc)	2.28
Moisture Meter Reading (%)	1.61
Moisture Content : w (From Graph In %)	3.31
Dry Density Yd = Yb/(1+W/100)	2.21
Field Compaction(%)	98.66

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Field Density Test by Sand Replacement Method

Project Name	PACKAGE 5(1) Improvements of Road Adjecent to Yelahanka Lake From Kenchanahalli to Chowdeshwari temple in Ward No.2. 2)Improvements and Asplating to New post office Main Road and cross roads in Ward no 01. 3)Improvements and Asplating to suggappa layout cross roads in ward No 01. 4)Improvements and Asplating to Shanimahathma swamy temple road and surabi layout 2nd Main and cross Roads in ward No 01. 5)Asplating to Balance Roads in A & B Sector of Yelahanka New Town in Ward No 04)
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-5/1/2017-2018
Mix Type	Wet Mix Macadam
Contractor	Sri. R.LOKESH
Test Method	IS: 2720 (Part - 16) 1963 & Specification for Road & Bridge Works,
Location	bay
Material	Wet Mix Macadam
Sample No	7
Date	8-Apr-2018

Test Hole No	7
MDD	2.24
OMC in %	3.20
Bulk Density Ys	1.39
Weight of Sand In cone W1 (gm)	1195.00
Weight Of Wet soil From Hole (W2)	4435.00
Wt Of Sand +Cylinder Before Pouring (W3)gm	17000.00
Wt Of Sand +Cylinder After Pouring (W4) gm	13105.00
Wt Of Sand In Hole: W5 = W3 - W4- W1 (gm)	2700.00
Volume of Hole: V= W5/ Ys	1939.66
Bulk Density Yb= W2/V (gm/cc)	2.29
Moisture Meter Reading (%)	1.58
Moisture Content : w (From Graph In %)	3.33
Dry Density Yd = Yb/(1+W/100)	2.21
Field Compaction(%)	98.79

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore